Lakshmi Narayana. M
P.W.D & B. B. M.P Class - I
Contractor

Res. : 28381324
Mobile : 9448481324

"Sri Anjandri" No. 354, 5th 'A' Cross,
Sharadambanagar, Jalahalli,
Bangalore - 560 013.

ರವರಿಗೆ
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ದಿನಾಂಕ:23.06.2016

ಮಾನ್ಯರೇ,

ವಿಷಯ:–ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಲು ಸ್ಥಳ ತೋರಿಸುವ ಬಗ್ಗೆ.

ಉಲ್ಲೇಖ:–ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: EE/BBMP/E-PMT-280/2015-16
Dt:09.03.2016.

*****

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪವಿಭಾಗದ ವಾರ್ಡ್ ನಂ. 11 ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ Improvement to roads and drains at Lakkappa layout in ward no. 11 Vidyaranyapura sub division ಕಾಮಗಾರಿಯನ್ನು ಟೆಂಡರ್ ಆದಾರದ ಮೇಲೆ ನಾನು ಪಡೆದಿದು, ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಪ್ರಾರಂಭಿಸಲು ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ:280/2015-16 ದಿನಾಂಕ:09.03.2016 ರಂದು ಪಡೆದುಕೊಂಡಿರುತ್ತೇನೆ. ನಾನು ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಲು ಸಹಾಯಕ ಅಭಿಯಂತರರು ಸ್ಥಳ ತೋರಿಸಲು ಕೋರಿದ್ದು, ಸದರಿಯವರು ಇಲ್ಲಿಯವರೆವಿಗೂ ಸ್ಥಳ ತೋರಿಸಿರುವುದಿಲ್ಲ. ಹಾಗೂ ಮಳೆಗಾಲ ಆಗಮಿಸಿದ್ದು ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಲು ತೊಂದರೆಯಾಗಿರುತ್ತದೆ. ಆದ್ದರಿಂದ ಕಾಮಗಾರಿ ಅವಧಿ 90 ದಿನಗಳು ಅಂದರೆ ದಿನಾಂಕ:09.05.2016ಕ್ಕೆ ಮುಗಿದಿದ್ದು, ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು 6 ತಿಂಗಳ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಣೆ ನೀಡಲು ಕೋರುತ್ತೇನೆ.

ತಮ್ಮ ವಿಶ್ವಾಸಿ

(ಲಕ್ಷ್ಮೀನಾರಾಯಣ ಎಂ)
ಗುತ್ತಿಗೆದಾರರು

EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Roads and Drains at Lakkappa Layout in Ward No. 11, Vidyaranyapura Sub Division.
2	Amount of Work Portion	19,73,366.75
3	Estimated Cost	20.00 Lakhs
4	Name of Contractor	Sri M. Lakshminarayana
5	Agreement No	BBMP/EE/Btp Ag No. 280/15-16 Date: 09.03.2016
6	No and date under which work order issued	EE/BTP/BBMP/ E-PMT/01(17826)/WO/280/2015-16 Date: 09.03.2016
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	03.05.2016
9	Date of receipt of application in the sub division office	03.05.2016
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	140 Days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to the BWSSB Work and BWSSB Cross Connection to Houses is delayed. Hence EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer
W-11

Assistant Executive Engineer
Vidyaranyapura Sub Division, Bangalore-97.
30.05.16

Executive Engineer
Byatarayanapura Division, Bangalore-92.
22/5

Chief Engineer
Yelahanka Zone, Bangalore-92.